

Activity ID	Activity Name	OD	RD	%	Start	Finish	Total Float	M J J A S O N D J F M A M																																					
								3	0	1	2	2	0	1	1	2	0	0	1	2	3	0	1	2	2	0	1	1	2	0	1	2	3	0	1	2	0	1	1	2	0	0	1	2	2
NCDPW WEST SHORE ROAD (Rev #1)								30-Mar-18, NCDP																																					
MILESTONES								30-Mar-18, MILES																																					
M0050	Stage B2 Work	99	0	100%	08-Dec-16 A	25-May-17	221	Stage B2 Work																																					
M0060	Stage C Work	175	82	53.14%	07-Apr-17 A	20-Sep-17	60	Stage C Work																																					
M0080	Stage D Work	150	172	0%	24-Apr-17 A	31-Jan-18	30	Stage D Work																																					
M0070	Stage B Complete	0	0	0%		25-May-17*	-17	Stage B Complete																																					
M0090	Stage C Complete	0	0	0%		20-Sep-17	75	Stage C Complete																																					
M0100	Stage D Complete	0	0	0%		31-Jan-18	30	Stage D Complete																																					
M0110	Stage E Complete	0	0	0%		30-Mar-18	8	Stage E Complete																																					
M0120	PROJECT COMPLETE	0	0	0%		30-Mar-18*	8	PROJECT COMP																																					
SUBMITTALS / PROCUREMENT								15-Mar-18, SUBMITTA																																					
STEEL SHEETING								25-May-17, STEEL SHEETING																																					
P0040	Deliver Sheeting	2	1	50%	22-Feb-17 A	25-May-17	81	Deliver Sheeting																																					
ITEM 96X-2 - DRY SPLASH PAD STONE								01-Aug-17, ITEM 96X-2 - DRY SPLASH PAD STONE																																					
P0690	Prepare & Submit Dry Splash Stone	20	20	0%	25-May-17	22-Jun-17	80	Prepare & Submit Dry Splash Stone																																					
P0700	Review & Approve Dry Splash Stone	10	10	0%	23-Jun-17	07-Jul-17	80	Review & Approve Dry Splash Stone																																					
P0710	Procure/Fabricate Dry Splash Stone	15	15	0%	10-Jul-17	28-Jul-17	80	Procure/Fabricate Dry Splash Stone																																					
P0720	Deliver Dry Splash Stone	2	2	0%	31-Jul-17	01-Aug-17	80	Deliver Dry Splash Stone																																					
ITEM 85SP-3S - SEAWALL RAILING								16-Jun-17, ITEM 85SP-3S - SEAWALL RAILING																																					
P0750	Procure/Fabricate Seawall Railing	15	14	6.67%	18-May-17 A	14-Jun-17	156	Procure/Fabricate Seawall Railing																																					
P0760	Deliver Seawall Railing	2	2	0%	15-Jun-17	16-Jun-17	156	Deliver Seawall Railing																																					
ITEM 502.01 PERVIOUS CONCRETE								29-Aug-17, ITEM 502.01 PERVIOUS CONCRETE																																					
P0770	Prepare & Submit Pervious Concrete	40	40	0%	25-May-17	21-Jul-17	30	Prepare & Submit Pervious Concrete																																					
P0780	Review & Approve Pervious Concrete	10	10	0%	24-Jul-17	04-Aug-17	30	Review & Approve Pervious Concrete																																					
P0790	Procure/Fabricate Pervious Concrete	15	15	0%	07-Aug-17	25-Aug-17	30	Procure/Fabricate Pervious Concrete																																					
P0800	Deliver Pervious Concrete	2	2	0%	28-Aug-17	29-Aug-17	30	Deliver Pervious Concrete																																					
ITEM 606.32 GUIDE RAIL								26-Jun-17, ITEM 606.32 GUIDE RAIL																																					
P0870	Procure/Fabricate Guide Rail	15	20	0%	06-Mar-17 A	22-Jun-17	60	Procure/Fabricate Guide Rail																																					
P0880	Deliver Guide Rail	2	2	0%	23-Jun-17	26-Jun-17	60	Deliver Guide Rail																																					
LANDSCAPING								15-Mar-18, LANDSCA																																					
P0890	Prepare & Submit Landscaping	80	60	25%	30-Mar-17 A	18-Aug-17	8	Prepare & Submit Landscaping																																					
P0900	Review & Approve Landscaping	10	10	0%	21-Aug-17	01-Sep-17	8	Review & Approve Landscaping																																					
P0910	Procure/Fabricate Landscaping	130	130	0%	05-Sep-17	13-Mar-18	8	Procure/Fabricate Lan																																					
P0920	Deliver Landscaping	2	2	0%	14-Mar-18	15-Mar-18	8	Deliver Landscaping																																					
STRIPING								08-Jun-17, STRIPING																																					
P0940	Review & Approve Striping	10	3	70%	29-Mar-17 A	30-May-17	187	Review & Approve Striping																																					
P0950	Procure/Fabricate Striping	5	5	0%	31-May-17	06-Jun-17	187	Procure/Fabricate Striping																																					
P0960	Deliver Striping	2	2	0%	07-Jun-17	08-Jun-17	187	Deliver Striping																																					

Activity ID	Activity Name	OD	RD	%	Start	Finish	Total Float	M	J	J	A	S	O	N	D	J	F	M	A	M																		
								3	0	1	2	2	0	1	1	2	0	0	1	2	3	0	1	2	2	0	1	1	2	0	0	1	2	2	0	1	2	2
CONSTRUCTION WORK								30-Mar-18, CONS																														
STAGE A - OFF ROADWAY WORK								31-May-17, STAGE A - OFF ROADWAY WORK																														
0040	Selective Clearing & Grubbing	5	4	20%	02-Jan-17 A	31-May-17	93	Selective Clearing & Grubbing																														
STAGE B1 - Single Lane Closure 7am - 9am, ROAD CLOSURE 9am - 3pm								26-May-17, STAGE B1 - Single Lane Closure 7am - 9am, ROAD CLOSURE 9am - 3pm																														
PREP WORK & REMOVALS								26-May-17, PREP WORK & REMOVALS																														
0050	Construction Privacy Fencing	2	2	0%	25-May-17	26-May-17	208	Construction Privacy Fencing																														
STAGE B2 - FULL ROAD CLOSURE								01-Jun-17, STAGE B2 - FULL ROAD CLOSURE																														
SEAWALL WORK								31-May-17, SEAWALL WORK																														
0170	Turbidity Curtain Along Shore Line	5	4	25%	07-Feb-17 A	31-May-17	138	Turbidity Curtain Along Shore Line																														
PRIVACY FENCING								01-Jun-17, PRIVACY FENCING																														
0230	Install Privacy Fencing	5	5	0%	25-May-17	01-Jun-17	205	Install Privacy Fencing																														
STAGE C - Single Lane Closure 7am - 9am, ROAD CLOSURE 9am - 3pm								20-Sep-17, STAGE C - Single Lane Closure 7am - 9am, ROAD CLOSURE 9am - 3pm																														
SEAWALL WORK SHEETING								16-Jun-17, SEAWALL WORK SHEETING																														
0270	Removals & Install Sheeting STA 78+00 to 84	15	5	66.67%	05-May-17 A	01-Jun-17	60	Removals & Install Sheeting STA 78+00 to 84+00																														
0280	Removals & Install Sheeting STA 84+00 to 89	15	15	0%	26-May-17	16-Jun-17	81	Removals & Install Sheeting STA 84+00 to 89+45																														
SEAWALL WORK CAP								20-Sep-17, SEAWALL WORK CAP																														
0300	Install Concrete CAP STA 52+60 to 58+60	15	7	53.33%	25-May-17 A	05-Jun-17	60	Install Concrete CAP STA 52+60 to 58+60																														
0310	Install Concrete CAP STA 58+60 to 64+60	15	15	0%	06-Jun-17	26-Jun-17	60	Install Concrete CAP STA 58+60 to 64+60																														
0320	Install Concrete CAP STA 64+60 to 70+60	15	15	0%	27-Jun-17	18-Jul-17	60	Install Concrete CAP STA 64+60 to 70+60																														
0330	Install Concrete CAP STA 70+60 to 76+60	15	15	0%	19-Jul-17	08-Aug-17	60	Install Concrete CAP STA 70+60 to 76+60																														
0340	Install Concrete CAP STA 76+60 to 82+60	15	15	0%	09-Aug-17	29-Aug-17	60	Install Concrete CAP STA 76+60 to 82+60																														
0350	Install Concrete CAP STA 82+60 to 89+45	15	15	0%	30-Aug-17	20-Sep-17	60	Install Concrete CAP STA 82+60 to 89+45																														
STAGE D								29-Mar-18, STAGE D																														
CONCRETE CURBS & WALKS								10-Jan-18, CONCRETE CURBS & WALKS																														
0390	Install Concrete Curbs & Walks STA 64+60 to 70+60	15	15	0%	30-Aug-17	20-Sep-17	30	Install Concrete Curbs & Walks STA 64+60 to 70+60																														
0400	Install Concrete Curbs & Walks STA 70+60 to 76+60	15	15	0%	21-Sep-17	11-Oct-17	30	Install Concrete Curbs & Walks STA 70+60 to 76+60																														
0410	Install Concrete Curbs & Walks STA 76+60 to 82+60	15	15	0%	12-Oct-17	01-Nov-17	30	Install Concrete Curbs & Walks STA 76+60 to 82+60																														
0420	Install Concrete Curbs & Walks STA 82+60 to 89+45	15	15	0%	02-Nov-17	27-Nov-17	30	Install Concrete Curbs & Walks STA 82+60 to 89+45																														
0430	Install Concrete Curbs & Walks STA 89+45 to 95+45	15	15	0%	28-Nov-17	18-Dec-17	30	Install Concrete Curbs & Walks STA 89+45 to 95+45																														
0440	Install Concrete Curbs & Walks STA 95+45 to 101+60	15	15	0%	19-Dec-17	10-Jan-18	30	Install Concrete Curbs & Walks STA 95+45 to 101+60																														
GUIDE RAIL								27-Nov-17, GUIDE RAIL																														
0450	Install Guide Rail STA 46+60 to 52+60	15	15	0%	27-Jun-17	18-Jul-17	60	Install Guide Rail STA 46+60 to 52+60																														
0460	Install Guide Rail STA 52+60 to 58+60	15	15	0%	19-Jul-17	08-Aug-17	60	Install Guide Rail STA 52+60 to 58+60																														
0470	Install Guide Rail STA 58+60 to 64+60	15	15	0%	09-Aug-17	29-Aug-17	60	Install Guide Rail STA 58+60 to 64+60																														
0480	Install Guide Rail STA 64+60 to 70+60	15	15	0%	30-Aug-17	20-Sep-17	60	Install Guide Rail STA 64+60 to 70+60																														
0490	Install Guide Rail STA 70+60 to 76+60	15	15	0%	21-Sep-17	11-Oct-17	60	Install Guide Rail STA 70+60 to 76+60																														
0500	Install Guide Rail STA 76+60 to 82+60	15	15	0%	12-Oct-17	01-Nov-17	60	Install Guide Rail STA 76+60 to 82+60																														
0510	Install Guide Rail STA 82+60 to 89+45	15	15	0%	02-Nov-17	27-Nov-17	60	Install Guide Rail STA 82+60 to 89+45																														
SEAWALL RAILING								27-Nov-17, SEAWALL RAILING																														
0520	Install Seawall Railing STA 46+60 to 61+60	15	15	0%	21-Sep-17	11-Oct-17	60	Install Seawall Railing STA 46+60 to 61+60																														

Activity ID	Activity Name	OD	RD	%	Start	Finish	Total Float	Calendar Grid: M, J, J, A, S, O, N, D, J, F, M, A, M (repeated)																				
0530	Install Seawall Railing STA 61+60 to 76+60	15	15	0%	12-Oct-17	01-Nov-17	60																					
0540	Install Seawall Railing STA 76+60 to 89+45	15	15	0%	02-Nov-17	27-Nov-17	60																					
PAVING								24-Jan-18, PAVING																				
0550	Asphalt Top	10	10	0%	11-Jan-18	24-Jan-18	30																					
PAVEMENT MARKINGS & SIGNAGE								31-Jan-18, PAVEMENT MARKINGS																				
0560	Pavement Markings & Signage	5	5	0%	25-Jan-18	31-Jan-18	30																					
LANDSCAPING								29-Mar-18, LANDSCAPING																				
0570	Landscaping	10	10	0%	16-Mar-18	29-Mar-18	8																					
STAGE E								30-Mar-18, STAGE E																				
0580	Final Survey & As-Built Drawings	5	5	0%	01-Feb-18	07-Feb-18	30																					
0590	Punch List	5	5	0%	08-Feb-18	14-Feb-18	30																					
0600	Demobilization	8	8	0%	15-Feb-18	27-Feb-18	30																					
0610	Project Complete	1	1	0%	30-Mar-18	30-Mar-18	8																					