

NCDPW WEST SHORE ROAD

Data Date 27-Jul-17

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Activity % Complete	2017												2018					
							Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul				
NCDPW WEST SHORE ROAD																								
MILESTONES																								
M0100	Stage D Complete	0d		16-Jan-18	41d	0%												◆	Stage D Complete					
M0110	Stage E Complete	0d		12-Feb-18	41d	0%												◆	Stage E Complete					
M0120	PROJECT COMPLETE	0d		12-Feb-18*	41d	0%												◆	PROJECT COMPLETE					
SUBMITTALS / PROCUREMENT																								
ITEM 606.32 GUIDE RAIL																								
P0870	Procure/Fabricate Guide Rail	15d	06-Mar-17 A	23-Aug-17	41d	0%																		
P0880	Deliver Guide Rail	2d	24-Aug-17	25-Aug-17	41d	0%																		
CONSTRUCTION WORK																								
STAGE D																								
0450	Install Guide Rail STA 46+60 to 52+60	12d	28-Aug-17	13-Sep-17	41d	0%																		
0460	Install Guide Rail STA 52+60 to 58+60	12d	14-Sep-17	29-Sep-17	41d	0%																		
0470	Install Guide Rail STA 58+60 to 64+60	12d	02-Oct-17	17-Oct-17	41d	0%																		
0480	Install Guide Rail STA 64+60 to 70+60	12d	18-Oct-17	02-Nov-17	41d	0%																		
0490	Install Guide Rail STA 70+60 to 76+60	12d	03-Nov-17	21-Nov-17	41d	0%																		
0500	Install Guide Rail STA 76+60 to 82+60	11d	22-Nov-17	08-Dec-17	41d	0%																		
0510	Install Guide Rail STA 82+60 to 89+45	10d	11-Dec-17	22-Dec-17	41d	0%																		
0550	Asphalt Top	10d	26-Dec-17	09-Jan-18	41d	0%																		
0560	Pavement Markings & Signage	5d	10-Jan-18	16-Jan-18	41d	0%																		
STAGE E																								
0580	Final Survey & As-Built Drawings	5d	17-Jan-18	23-Jan-18	41d	0%																		
0590	Punch List	5d	24-Jan-18	30-Jan-18	41d	0%																		
0600	Demobilization	8d	31-Jan-18	09-Feb-18	41d	0%																		
0610	Project Complete	1d	12-Feb-18	12-Feb-18	41d	0%																		

█ Remaining Level of Effort
█ Actual Level of Effort
█ Actual Work
█ Remaining Work
█ Critical Remaining Work
 ◆ ◆ Milestone

NCDPW - UP-08 - LONGEST PATH
Improvements to Seawall Along West Shore Road
North Phase

G&M Earth Moving, Inc.
345 Ellsworth St.
Holbrook, NY 11741

Nassau County
Department of Public Works
 1194 Prospect Avenue
 Westbury, NY 11590