

NCDPW WEST SHORE ROAD

Data Date 14-Sep-17

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Activity %	2017					2018					
							Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
NCDPW WEST SHORE ROAD																	
MILESTONES																	
M0110	Stage E Complete	0d		27-Dec-17	73d	0%	◆ Stage E Complete										
M0120	PROJECT COMPLETE	0d		27-Dec-17*	73d	0%	◆ PROJECT COMPLETE										
SUBMITTALS / PROCUREMENT																	
ITEM 85SP-3S - SEAWALL RAILING																	
P0760	Deliver Seawall Railing	2d	22-Aug-17 A	14-Sep-17	73d	50%	■ Deliver Seawall Railing										
CONSTRUCTION WORK																	
STAGE D																	
0530	Install Seawall Railing STA 61+60 to 76+60	5d	11-Sep-17 A	29-Sep-17	73d	0%	■ Install Seawall Railing STA 61+60 to 76+60										
0540	Install Seawall Railing STA 76+60 to 89+45	5d	02-Oct-17	06-Oct-17	73d	0%	■ Install Seawall Railing STA 76+60 to 89+45										
0450	Install Guide Rail STA 46+60 to 52+60	5d	09-Oct-17	13-Oct-17	73d	0%	■ Install Guide Rail STA 46+60 to 52+60										
0460	Install Guide Rail STA 52+60 to 58+60	5d	16-Oct-17	20-Oct-17	73d	0%	■ Install Guide Rail STA 52+60 to 58+60										
0470	Install Guide Rail STA 58+60 to 64+60	5d	23-Oct-17	27-Oct-17	73d	0%	■ Install Guide Rail STA 58+60 to 64+60										
0480	Install Guide Rail STA 64+60 to 70+60	5d	30-Oct-17	03-Nov-17	73d	0%	■ Install Guide Rail STA 64+60 to 70+60										
0490	Install Guide Rail STA 70+60 to 76+60	5d	06-Nov-17	13-Nov-17	73d	0%	■ Install Guide Rail STA 70+60 to 76+60										
0500	Install Guide Rail STA 76+60 to 82+60	5d	14-Nov-17	20-Nov-17	73d	0%	■ Install Guide Rail STA 76+60 to 82+60										
0510	Install Guide Rail STA 82+60 to 89+45	5d	21-Nov-17	29-Nov-17	73d	0%	■ Install Guide Rail STA 82+60 to 89+45										
STAGE E																	
0580	Final Survey & As-Built Drawings	5d	30-Nov-17	06-Dec-17	73d	0%	■ Final Survey & As-Built Drawings										
0590	Punch List	5d	07-Dec-17	13-Dec-17	73d	0%	■ Punch List										
0600	Demobilization	8d	14-Dec-17	26-Dec-17	73d	0%	■ Demobilization										
0610	Project Complete	1d	27-Dec-17	27-Dec-17	73d	0%	■ Project Complete										

■ Remaining Level of Effort
■ Actual Level of Effort
■ Actual Work
■ Remaining Work
■ Critical Remaining Work
◆ Milestone

NCDPW - UP-10 - LONGEST PATH
Improvements to Seawall Along West Shore Road
North Phase

G&M Earth Moving, Inc.
345 Ellsworth St.
Holbrook, NY 11741

Nassau County
Department of Public Works
 1194 Prospect Avenue
 Westbury, NY 11590