

November 7, 2016

WEST SHORE ROAD UPDATE

The third and final phase of the West Shore Road project has begun. G & M Earth Moving Inc, a firm based in Suffolk County, has been awarded the contract for the third phase. The steel sheathing has been ordered and is expected to be delivered in January.

This phase of the project includes landscaping in low native plants where there is room to do landscaping. The early part of the third phase will involve putting drainage in for the road bed and installing utilities underground as was done in the previous two phases. There was a meeting last week at the Nassau County DPW facility in Westbury. Attending the meeting were G & M Earth Moving, PSEG LI, National Grid, Cablevision, Verizon, officials from Nassau County, and the project designers LKB Engineering Consultants. They are in the process of finalizing the work schedule. It will be posted on the Village's website (<http://bayvilleny.gov/>) when we receive it from Nassau County.

The full closure of the road is expected to begin in mid-December of this year. There may be partial closures starting in mid-November. The road will not be closed until the drainage structures are on-site. The signs for detours will be put in place over the next two weeks, but will not be unveiled until closure of the road begins. Schools will be notified to ensure changes to bus schedules are arranged with sufficient notice being given to residents. A meeting will be scheduled with the Nassau County Police Department and local emergency services departments to ensure coverage on West Shore Road during the project.