

Incorporated Village of Bayville Water Department

34 School Street Bayville, NY 11709 • (516) 628-1439 ext.114 • (516) 628-3740 - Fax

Application for Installation of an *Under Ground Irrigation System*

NOTE: No work is to be performed on installations of either the Irrigation System or the Backflow Prevention Assembly until all the plans have been received and approved, in writing, by the Bayville Water Department.

All Information MUST Be Complete

Date: ____/____/20____

*Account Number: _____

*(Completed by Water Dept.)

Owner's full Name: _____

(First Name)

(M.I.)

(Last Name)

Address of Premises: _____

Home Ph#: (____) _____ Work#: (____) _____ Email: _____

Owners Address (if different from above): _____

Irrigation System Installer Name: _____ Phone: (____) _____

Installer's Address: _____

Installer's Nassau County License Number: _____

***Please be advised that when submitting this application, a **\$150.00** processing fee must accompany it, as well as **\$140.00** check payable to Nassau County for the submittal of the DOH347.**

The following information must accompany this application

1. Rainfall Sensing Equipment:

Type: _____ Manufacturer: _____ Size: _____

2. Backflow Prevention Device:

New: ☐ Existing: ☐ Size: _____

Make: _____ Model: _____ Date of Latest Test: ____/____/____

3. Irrigation System Controller*:

Manufacturer: _____ Model Number: _____

*Must have EPA WaterSense label

4. A formal sketch of the irrigation zones, valve vault, and the location and type of sprinkler heads to be installed.

The formal sketch must include the following:

- A. Dimensions of the site.
- B. All individual zones outlined in dashed lines showing sprinkler heads, piping arrangement, location and size.
- C. Location of meter, backflow prevention device, and irrigation system feed connection to the properties interior plumbing system.

NOTE: **NO** irrigation system is to be tapped out of a water meter pit. All irrigation system feed lines must be tapped out of the structures interior plumbing system. Backflow prevention devices must be installed in accordance with the NCDOH approved plans provided by the Bayville Water Department (enclosed).

Installations must conform to the Incorporated Village of Bayville Water Department's Standard Drawing Requirements.

The following plans were approved by the Bayville Water Department:

By: _____

Date: ____/____/____

Conditions of Approval:

1. The Bayville Water Department requires that a double check valve be installed at the meter arrangement on the incoming water service line. Pre-approved installation drawings are included in this document. A completed DOH 347 "Application for Approval of Backflow Prevention Devices" form must be filled out and returned **along with the \$140.00 check made payable to Nassau County**. This is a requirement for application approval.
2. Upon completion of installation, a completed DOH-1013 form, "Report on Test and Maintenance of Backflow Prevention Device", must be completed by a certified backflow device tester. This must be forwarded to the Bayville Water Department within thirty (30) days of installation of the device.
3. Notify the Bayville Water Department upon completion of the irrigation system installation to enable our representative to inspect the final installation for compliance with the plans and specifications.